

FY 2023	Jul-Aug-Sep	MOOREFIELD BOULEVARD (MOOREVIEW PARKWAY TO MOOREFIELD STATION) (Developer Project)			
ELECTION DISTRICT:	<i>Broad Run</i>			STATUS:	COMPLETE
SUPERVISOR:	<i>Glass</i>			PHASE:	CONSTRUCTION
PROGRAM DEPARTMENT CONTACT:	Jim Zeller, DTCI 571.258.3548 James.Zeller@loudoun.gov			TYPE:	CIP
DTCI/PROJECT CONTACT:	Susan Glass, DTCI 703.777.0251 Susan.Glass@loudoun.gov			DEPARTMENT:	DTCI
Initiated This Quarter:	NO	This project provides for the planning, design, ROW acquisition, and construction of the Moorefield Boulevard roadway from Mooreview Parkway to Moorefield Station.			
Closing This Quarter:	YES				
Oracle Project #:					
Project Type:	Roads & Bridges				

PROJECT DASHBOARD (CURRENT PHASE)

SCOPE	COST		SCHEDULE (Completion)	
Scope Changes:	Professional Services		Construction Phase	Sep-2022
None				
	Current Line Item Over/(Under) [%]		Schedule Variance (months)	

PROJECT HIGHLIGHTS

In this quarter, construction of the road improvements and installation of the traffic signal at the intersection of Mooreview Parkway and Moorefield Boulevard are completed.

Project is substantially complete and VDOT street acceptance was initiated.



PROJECT MILESTONES

Phase: CONSTRUCTION
 Last Milestone: Notice to Proceed- Construction
 Due Date: 30-Sep-2021
 Actual Submittal Date: 31-Jul-2021
 Next Milestone: Substantial Completion
 Due Date: 30-Sep-2022

PROJECT FINANCIAL INFORMATION

Total Project Contracts Executed: \$ - as of 02-Sep-2022
 Expended to Date: \$ -
 Remaining Amount: \$ -

Project Revenue	Current Amount	Project Budget	Current Amount	Changes/BA this Quarter
Total Revenue	\$ -	Total Budget	\$ -	
		Previous Budget (4Q FY 2022)		
		Total Budget Adjustments	\$ -	

NOTES:
 1. The project is not in e-Builder and financial information is not available.